


GLAST Mission Status

October 1, 2004

Kevin Grady
GLAST Project Manager



Recent Accomplishments

u **Spacecraft:**


- *Spacecraft detailed design completed*
 - *Completed extensive subsystem peer review process.*
 - *Completed successful spacecraft CDR in May 2004.*
- *Tested Ku-band transmitter engineering model at Goddard.*
- *Presently in the process of integrating flight components and fabricating primary structure. Qualification of structure occurs in November. I&T starts in January.*

u **LAT:**

- *Initiated build of flight subsystems. First flight calorimeter nearing delivery. ACD in integration.*
- *Grid also nearing delivery.*

u **GBM:**


- *Completed successful instrument CDR in June.*
- *Initiated flight detector and electronics fabrication.*



Recent Accomplishments

u Mission Systems:

- ***Completed two key post-CDR trades.***
 - ***S-band architecture simplification and power-on at launch. Mission robustness study is ongoing.***
- ***Significant effort in process to close approximately over 800 independent review actions.***
- ***Updated orbital debris predictions (DCA=24m²).***
- ***Continue to maintain positive margin against mission performance metrics. Attitude knowledge performance predictions continue to be refined.***
 - ***Current worse case performance predictions range between 11 and 17 arc sec over four cases which bound the 5 year mission and spacecraft hardware failures.***
 - ***Developed integrated structural/thermal model at GSFC to assess the ETE LAT tracker on-orbit attitude knowledge performance. Anticipate improved predicts as orbital and seasonal cases are analyzed.***



Recent Accomplishments

∪ Ground Systems:


- *Completed successful series of ground system element CDRs.*
- *Completed Ground System SDR for entire GLAST ground system.*
- *Awarded Mission Operations Center (MOC) development contract.*

∪ Launch Vehicle:

- *Developed launch vehicle interface requirements document and held successful Mission Integration Working Group meeting (MIWG).*


∪ Mission Critical Design Review (MCDR):

- *Critical design review for the entire GLAST mission.*
- *Very positive feedback from review team. Review team findings on next slide.*




GLAST MCDR Review Team Findings


- υ All elements of the design are compliant with functional and performance requirements.
 - *Requirement for pointing knowledge (10 arc-sec) is not currently met, although a conservative approach was used. Mitigation plans are being implemented.*
- υ The verification approach is viable and will confirm compliance with all requirements.
- υ Risks have been appropriately identified and mitigated or are on track for timely mitigation.
- υ The design is sufficiently mature to proceed with full-scale fabrication.
 - *Exceptions include the Tungsten foil bonding issue, the successful testing of the PMTs, and the Emcore Solar Array diode weld problem. Based on efforts on-going, these aren't considered as liens to continuing fabrication.*
- υ The management processes used by the project team are sufficient to develop and operate the mission.
- υ The schedules indicate that the mission will be ready to launch and operate on time and the control processes are adequate to ensure remaining within allocated resources.
 - *Concerns over late delivery of LAT instrument and the impact to schedule and resources.*



Gamma Ray Burst Monitor




7 6 **Large Area Telescope**



Science Data Processing

- | | |
|----|-------------------------------------|
| 1 | Tracker Bias Circuit Delamination |
| 2 | ACD PMTs Cracking |
| 3 | Solar Array Weld Failures |
| 4 | Actel FPGA Failures |
| 5 | EEPROM Failures |
| 6 | LAT Development Cost Increasing |
| 7 | Unsigned Letters of Agreement |
| 8 | Inadequate SC EPS Design |
| 9 | CAL AFEE PWB Delay |
| 10 | Incompatibility of SC and LAT Fuses |



Spacecraft



Mission Operations Center

Color Key

- Significant Problem
- Minor Problem
- On Track
- Completed/Delivered


Gamma-ray Large Area Space Telescope

Project Issues - 9/16/04







GLAST Top Ten Issues




#	Issue	Impact	Owner
1	Tracker Bias Circuits Debonding	Delays assembly of 1 st flight tracker	B. Graf
2	ACD PMTs Cracking in Engineering Testing	Flight electronics on hold; potential delay in ACD delivery	B. Graf
3	Solar Array Weld Failures	Delay to flight array fabrication	J. Bretthauer
4	Actel FPGA Failures	Potential on-orbit early failure of flight electronics	A. Vernacchio
5	EEPROM Failures	Delay to fabrication of LAT electronics	E. Andrews
6	LAT Development Cost Increasing	Reserves will not be available to address emerging fabrication issues	K. Grady
7	Unsigned LOAs	International contributions delayed	A. Vernacchio
8	SC EPS Design Issues	Overvoltage failure mode	J. Bretthauer
9	Calorimeter AFEE PWB Delay	Flight boards rejected, schedule delay	B. Graf
10	Incompatibility of SC & LAT Fusing and Internal LAT Subsystem Fusing	Redesign of instrument fusing and/or selection of different devices	J. Leibee



Project Master Schedule





The Road Ahead

u Instruments

- *Complete fabrication of LAT and GBM subsystems.*
- *Initiate integration of LAT towers.*

u Spacecraft

- *Assemble and qualify spacecraft primary structure.*
- *Continue fabrication and test of flight components.*
- *Initiate spacecraft bus integration activities.*

u Mission

- *Continue refinement of tracker ETE pointing knowledge performance using cycle 3 STOP analysis.*
- *Perform interface testing between spacecraft, LAT and GBM engineering models.*
- *Develop detailed procedures for initial spacecraft ETE test.*

u Develop initial releases of ground system elements.

u Provide authority to proceed for manufacturing of launch vehicle.